App F IX 4

Previous References

1948-49 (Mtl 49

File No 45-48

Serial Nos 33 3

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two

Part B for July 49

SUBJECT

Estimate for the execution of repairs to certain roads in the Arsikere Municipality

PS/E

To

The D C, Hassan Dt
" Controller to Govt
" Sdt, T M C, Arsikere

G O No L 1252-4/D 29-7-49

Sanctions

5813

Letter No H C PR 79/45-49 dt 16-5-49 from the Vo Tondiarpet, Madras, requesting sanction to pay higher rates than the rates noted in the estimate for two Sri H C Mukherji, in connection with the execution of certain road rehabilitation work.

1) The statement flagged B shows the amount of work, estimated cost with rates & the rates claimed by the Contractor.

2) It is seen therefrom that the estimated cost of the work is Rs 2450, that the amount claimed by the Contractor is Rs 3910 & that the difference between the estimated cost & the amount claimed by the Contractor is Rs 1460

3) The Chief Engineer for R&B would be consulted

D 1446/31 5 49

WKS 20/5/49

Submitted for orders

VIO No 289 23-5-49

4) Forwarded to the Chief Engineer for Roads & Buildings for favour of perusal & the above proposal of the Divisional Engineer, Tondiarpet & early return

Received in the Office of the Chief Engineer for Roads & Buildings, Madras on 24 MAY 1949 Diary No. 4681 Date 26-5-49

Memorandum

Sr 26/5 Dy 27/5

passed to Mr I 27/5

27/5 Dy

Sr 27/5 Dy 27/5

Memorandum

Sr 27/5 Dy 27/5

ml 45-48 8813/L

U O Memo No 11 Dated 13 7-49

Returned with compliments

5) An estimate amounting to Rs 3910/- is scrutinised and corrected to Ps 3,723/-

for CHIEF ENGINEER FOR R & B

The Secretary to Government
General Department

BRS Row ,20 6

6) Under the Chief Engineer for R&B has corrected the estimate to Rs 3723 as against Rs 3910 claimed by the contractor According to the above the difference between the estimate the rates claimed by the contractor would be (3723-2450) Rs 1273

It draft for sanction the estimate as sanctioned by the CE for R&B may be put up

Submitted with a draft sanction for approval

Office of the Minister for Local Self Government
No 385
Date 21 7 49

may be approved

Issued No L1252-4 B dt 26/7/49
29-7-49

MR 45-48-33

NS MCLR 79/1948 49
Encl One folio

OFFICE OF THE PRESIDENT
TOWN MUNICIPAL COUNCIL
ARSIKERE

Date 13th May 1949



FROM

K Anantha Nagaraj, Esq,
President
Town Municipal Council Arsikere.

TO

The Secretary to Government
General Department,
Bangalore

Sir

I am to State that in connection with the repairs to some of the roads in the limits of this Municipality detailed estimates were got prepared and scrutinized by the Executive Engineer, Hassan division the estimates and the tenders for executing the works received from 3 of the local contractors were brought before the Municipal Council at their meeting held on 16 4 49 the Council perused both the tenders and the estimates scrutinized by the Executive Engineer Out of the 3 quotations received for the works one was declared as invalid out of the remaining two valid quotations the quotation of Sri H S Murthy which were the lowest were accepted by the Council But the rates quoted by Sri H S Murthy being over and above the estimated rates as scrutinized by the Executive Engineer the Council have further resolved to obtain the Special Sanction of Government for allowing the rates over and above the Scrutinized rates as per Schedule as offered by the Contractor Sri H S Murthy, I request therefore that Kind Sanction of Government to allow the higher rates over and above the ~~Scrutinized~~ Scheduled Rates may be obtained and forwarded to this office to enable to get through these works Very early as these Works are of dire necessity and urgent

The estimate bills as well as quotations Received in this behalf along with a copy of the Resolution

P T-O

of the municipal Council dated 16 4 49 are sent herewith for ready Reference Further a consolidated Statement showing the difference between the rate provided in the estimates and the rates quoted as per tenders Received and the total extra Cost that would be involved on these Works is enclosed herein -

Yours faithfully
K Arumainayagam
14/5
President
Town Municipal Council,
Batticaloa.

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to

General and Revenue Secretariat

( )

the *19*

Date of issue 29 4- 1949

Signed by Sn G R Rao

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(vi) published in the Gazette Kannada Part ?

4 Copies

Section JNL

File No 45-48

Serial No 34

Proceedings of the Government of His Highness the Maharaja of Mysore

Read Letter No HC PR 79/48 49 Dy 16 5 49 from the Addl, Town Mech Engineer, stating that in connection with the repairs executing/repairs to certain roads in the ~~Limits~~ of the MCP, the Executive Engineer Hassan Division who is entrusted ~~Order thereon.—No~~ the estimates prepared in this behalf Corrected them to Rs 24500/- and that when tenders were called for, for taking up the work, the lowest quotation received was that of Sri H S Murthy amounting to Rs 3919/- which was accepted by

the Medical at their meeting held on
16-4-49 and requesting sanction
to entrust the work to Sri H S Murthy
for Rs 3910

2 Rs note no II Dy/137 49
from the Chief Engineer for Roads
& Buildings correcting the estimate
amount to Rs 3723 after scrutiny.

Order no Ln152-4/HE 45-48-34
29/7/49

The estimate for Rs 3723
as corrected by the Chief Engineer
for R&B is sanctioned

for
21/7/49
Sec to Govt
Fr 20749

To

The Dy Comm, Hassan Dt
The Comptroller
The Addl Town Medl Officer, Ansikere (W.R.)

List of Enclosures

Copied by
Examined by

WD 03696—GPB—30 000—2 2 40

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

READ -

Letter No.Hc PR 79/48-49 dated 16th May 1949 from the President, Town Municipal Council, Arsikere, stating that in connection with the execution of repairs to certain roads in the Municipality, the Executive Engineer, Hassan Division, who scrutinised the estimates prepared in this behalf corrected them to Rs 2,450/- and that when tenders were called for, for taking up the work, the lowest quotation received was that of Sri H S Murthy amounting to Rs 3,910/- which was accepted by the Municipal Council at their meeting held on 16th April 1949 and requesting sanction to entrust the work to Sri H S Murthy for Rs 3,910/-

3. Unofficial Note No 11 dated 13th July 1949 from the Chief Engineer for Roads and Buildings correcting the estimate to Rs.3,723/- after scrutiny

ORDER NO L1252-4/MU 45-48-34

Dated, Bangalore, the 29-7-49

The estimate for Rs 3,723/- as corrected by the Chief Engineer for Roads and Buildings is sanctioned.

General Secretary to Government

p t o

The Deputy Commissioner, Hassan District
" Comptroller to Government
" President, Town Municipal Council, Arsikere, with records